

Measure

Six Sigma Project Charter

Project Title: Angus Louisiana Energy Reduction

Project Impact/Strategic Alignment: The impact of the inefficient operations causes the site to purchase >10% more fuel gas to meet steam demand. This project supports the HC&E 3-5 year objectives (MI Plan 3.3 and 5.4) for reducing site energy purchases and greenhouse gases associated with Climate Change initiatives as well as Angus cost reduction objectives.

Opportunity Statement: This project has two separate opportunities. The first opportunity is to optimize the temperature of the steam provided by the current reducing station because it is higher than that required by the process and various steam drivers it supplies. The second opportunity involves the overall combustion control of the boilers. Current control is less than optimal because of permit limitations, an obsolete control system, and equipment aging.

Project Scope & Boundaries: This project will involve the optimization of the primary boilers (#6 and #7) operation/maintenance and the 585/285# steam reducing station at the powerhouse without exceeding any boiler air permits.

Project Goal/Objectives: Evaluate the constraints for operating the Boilers #6 and #7 at optimum efficiency focusing on variability, remove obstacles for optimum operation and put a control plan in place to ensure the gains are sustained. Evaluate the benefits of optimizing the performance of the 585/285# steam and make hardware and/or operational changes to reduce site energy usage.

Timeline:

Measure: 02 May 2001 - 29 June 2001
Improve: 31 Aug 2001 - 31 Oct 2001
Realization: 30 Nov 2001 - 30 Nov 2002

Analyze: 29 June 2001 - 31 Aug 2001
Control: 31 Oct 2001 - 30 Nov 2001

Deliverables: Deliverables include Boilers #6 and #7 and steam letdown station optimization. Up to a 7.5% reduction in purchased fuel will be demonstrated by analyzing boiler fuel usage before and after optimization of the boilers/steam letdown station. **This represents a savings of approximately \$300M/year for a \$3.20/MMBtu fuel price.**

Team Characteristics/Composition: Mike Mulherin (Black Belt), John Quillman (Sr. Util. Engr.), Danny Hunt (Util. Supv.), Steve Dilmore (Util. Operator), Ricky Hayes (Instrument Specialist), Ron Poindexter (EH&S), Karen Kay (Local Champion), Doug Sullivan (Master Black Belt), Ernest (Process Owner), Darryl Rogers (ES Finance)



Measure

Key Inputs/Outputs

Inputs

Fuel Flow
Burner Pressure
D/A Steam Flow
PRV Steam Flow

Waste Inventory

Waste Flow

Steam Flow
Air Setpoint

Upstream Temp./Press.
PRV Setpoint

**Match Boiler(s)
Load to Steam
Demand**

**Determine need
to burn waste
& adjust flow rate**

**Select Boiler(s)
Load Mix**

**Adjust airflow
to meet NO_x, CO &
Excess O₂**

**Adjust Reducing
Steam Control Valve
Flow/Pressure**

Outputs

Steam Flow
Steam Pressure
Steam Temperature

Waste Flow
Burner Pressure
Atomizing Pressure
Pump Pressure

Steam Flow

CO
NO_x
Excess O₂ %

PRV Flow
Downstream Temp./Press.

**Boiler Excess
O₂% and
PRV
Downstream
Temperature
are Critical
to Cost**

Measure

Angus Boiler Fuel Baseline

Establish Baseline Year:

- *Steam Production Rates*
- *Fuel Consumption Rates*
- *Calculate Fuel to Steam Ratio*
- *Defect - Boiler Excess O2% > 7%*
- *Measure Steam Temperature and Model D/S requirements*

Steam Temperature is not currently measured.
Control of the Steam Temperature would
reduce Boiler Fuel and result in 4%
reduction.

Targeted Reduction:
7.5%

Boiler #6 % Excess O2

Current Sigma: -0.30
Target Sigma: 1.60

Boiler #7 % Excess O2


Current Sigma: -0.40
Target Sigma: -0.02

Sigma shift of 1.0 represents 70% Defect Reduction

Analyze

Interrelationship Diagram


How are the Most Probable and Actionable Causes for not Operating Boilers #6 and #7 at Optimum Efficiency related? Fix the Obvious Possible Causes and use the “5” Why’s to Narrow the other Causes to Root Causes.



Analyze

Drilling Down for Potential Root Causes


Boiler Waste Flow was one of the Key Input Variables identified as affecting the % Excess O₂ Exiting the stack. The Waste Flow control for Boiler #7 was also identified by the Operators as needing improvement.



Analyze

Drilling Down for Potential Root Causes


Boiler #7 can not currently be run in automatic; while a manual mode is often chosen for operational reasons, the air controller and associated linkage could use an overhaul. Additionally, the main fuel control valve is oversized, making fine tuned control difficult.



Note: Boiler #6's Air control system was also found to be in need of an overhaul. Similarly, the fuel valve was oversized in Boiler #6, as well.

“Fix The Obvious”

Low Hanging Fruit




- ✓ Communicate to Operators the Cost Impact of not Operating the Boilers at Optimum Efficiency
- ✓ Ensure Low Alarm Set points for % Excess O₂ are established to Warn Operators when approaching the Air Permit Limits
- ✓ Establish High Alarm Set points for % Excess O₂ on an Alarm System other than the CEMS for Boiler Efficiency Optimization
- ✓ Investigate Operating Boilers at Pressures Lower than Design to reduce Energy Losses Across PRV
- ✓ Install New Desuperheating Nozzle and Desuperheating Water Control Valve to Allow Steam Temperature Control across PRV - during November 2001 shutdown

Analyze

Savings Prior to Realization

Execution of the Communication Plan with the Operators and a trial run on the Boilers at lower operating pressures during August, resulted in an average of 3.9% Fuel Gas Savings over the first four months of the project.

**Distribution of Boiler #7
% Excess O2**



Increased Operator Awareness of the Costs associated with Operating the Boilers at high % Excess O2 allowed a reduction of 0.8% Excess O2 or about a 9% improvement for Boiler #7.

**Accumulated Savings
Prior to Realization
has Reached \$60M**

1K Target - 15% Savings
2K Target - 10% Savings

Improve

Operating Discipline

Operating Discipline Documents, Tables and other Guidelines were Developed for Operations to Manage the Key Changes Implemented with the Selected Solutions

Boiler Excess O2 Operating Guidelines

Boiler	Low Permit Limit - % Excess O2	High Permit Limit - % Excess O2	Low Alarm - % Excess O2	%Excess O2 Target Value	High Alarm - % Excess O2
Boiler #6	4.3%	10.0%	4.8%	5.5%	7.0%
Boiler #7	5.5%	10.0%	5.7%	6.0%	7.0%

Boiler Operating Pressure Guidelines

Parameter	Low Alarm	Target
600# Steam Header Pressure	450 psig	475 psig
Boiler Feed Pump Discharge Pressure	600 psig	675 psig

Boiler Operating Pressure	Maximum Capacity (approximate)
600 psig	135 klbs/hr
575 psig	129 klbs/hr
550 psig	123 klbs/hr
525 psig	117 klbs/hr
500 psig	111 klbs/hr
475 psig – Target Pressure for Steam Header	105 klbs/hr
450 psig	100 klbs/hr
425 psig	94 klbs/hr
400 psig	89 klbs/hr

Desuperheater Operating Temperature Guidelines

Desuperheater Downstream	Low Alarm Limit	Target Steam Temperature	High Alarm Limit
Steam Temperature	533 F	600 F	666 F

Boiler Performance

	Before	Improve	After	Improve
	<u>DPMO</u>	<u>Long Term</u> <u>Sigma</u>	<u>DPMO</u>	<u>Long Term</u> <u>Sigma</u>
Boiler #6	616,162	-0.30	407,673	0.23
Boiler #7	657,084	-0.40	39,207	1.76
Combined Performance	636,623 (Avg.)	-0.35	223,440 (Avg.)	0.76

Boiler #6 - 34% Defect Reduction

Boiler #7 - 94% Defect Reduction

Overall Sigma Improved for Both Boilers from -0.35 to 0.76!

Improve

Hardware Changes


The “Heads” control valve trim was replaced and a new Desuperheater was placed into service. Data was taken to measure the performance improvement. The data matched quite well the modeling done early on the project.

Typical Desuperheater Savings

Fuel Cost (\$/MMBtu)	Steam Flow (klbs/day)	Downstream Steam Temp (deg F)	DSW Flow (klbs/day)	Fuel Savings (MMBtu/day)	Fuel Savings (\$/day)
\$ 3.20	3000	600	120.0	144.0	\$ 461

Projected Annual D/S Savings are 3.8% Based on Initial Data

Total Project Savings



Control


Control Plan

A Control Plan was developed and Implemented along with the Associated new Operating Discipline, Control and Savings Charts.

SIX SIGMA



Dow Six Sigma Control Plan

Process Description		Angus Powerhouse Steam Generation and Distribution		Critical to Quality Requirements		Current Sigma Level		Key Output Variables		Revision # 5		Date 4/2/02	
Process Owner: Ernest Green – Production Leader			Process Customer: Angus Process Plants – Basics, Derivatives, Acid and Crystals Plants			<ul style="list-style-type: none">% Excess O2PRV Downstream Temp.		0.76 (Defect is % Excess O2 greater than 7.0%)		<ul style="list-style-type: none">% Excess O2 – Boilers 6 & 7PRV Downstream Temp.			
Process Flow Chart						Checking							Miscellaneous Information
Dept/ Person	Operators					Indicators	Performance Standards	Item	Frequency	Responsibility	Contingency Plans	Procedures Standards Etc.	
Step/ Time						KIVs, KPVs, KOVs	Specs, targets, control limits	What to check	When to check	Who checks	Corrective actions		
Set HP Steam Header Press.	 <pre>graph TD; KIV((KIV)) --> B1[Match Boiler(s) Load to Steam Demand]; KOV1((KOV1)) --> B1; B1 --> B2[Determine need to burn waste & adjust flow rate]; B2 --> B3[Select Boiler(s) Load Mix]; B3 --> B4[Adjust airflow to meet NOx, CO & Excess O2]; KOV23((KOV's 2 & 3)) --> B4; B4 --> B5[Adjust Reducing Steam Control Valve Flow/Pressure]; KOV4((KOV4)) --> B5; B5 --> B1;</pre>					KIV: Steam Demand KOV1: HP Steam Header Pressure	Target: 475 psig	Digital Readout	4 times/shift (once every 2 hours)	Board Operator	Adjust if no other limitations (ie: High Steam Demand)	Boiler SOP's in Control Room and Project Boiler Pressure OD	
Set Waste Burning						KPV1: Boiler #7 Heads Flow (gpm)	Tank Level: ≤30%	Record Heads flow from CEMS	4 times/shift (once every 2 hours)	Board Operator	Adjust if no other limitations	Boiler SOP's in Control Room	
						KPV2: Boiler #7 Fuel Flow	≥ Fuel Flow Req'd by Chart	Record from CEMS & Required from Chart	4 times/shift (once every 2 hours)	Board Operator	Adjust if no other limitations	Fuel vs. Heads Flow Chart	
Optimize Boiler Load Mix						KPV's 3 & 4: Boiler #6 & #7 Steam Flows	Match Loads as Much as Possible	Record Steam Flows from CEMS	4 times/shift (once every 2 hours)	Board Operator	Adjust if no other limitations (ie: Fuel vs. Heads Flow Chart)	Boiler SOP's in Control Room & Project Boiler Load Mix OD	
Optimize Airflow						KOV's 2 & 3	KOV's 2 & 3: Boiler #6 & #7 % Excess O2	Boiler #6 Target: 5.5% Limits: 4.3 – 10% Boiler #7 Target: 6.0% Limits: 5.5 – 10%	Record from CEMS	4 times/shift (once every 2 hours)	Board Operator	Adjust if no other limitations (ie: Low Steam Demand)	Boiler SOP's in Control Room & Project % Excess O2 OD
Set D/S Outlet Temp.	KOV4	KOV4: D/S Outlet Steam Temperature	Target: 600 F	Controller	4 times/shift (once every 2 hours)	Board Operator	Adjust if no other limitations	Boiler SOP's in Control Room & Project D/S OD					

Key Learnings

- Increasing Awareness and Understanding Will Result in Gains
- Data Analysis Can Yield Unexpected Causes - Heads Control Valve
- A Pilot Rather than Experiment can be Used to Validate Improvements
- Not All Improvements are Measurable - Lower Boiler Operating Pressure
- Project Progress is Dependent Upon Plant Schedules/Shutdowns
- Use of the Correct Sigma Calculation is Key - Permit Limits vs. Defects
- New Fuel vs. Heads Chart and BIF Interpretation Changed the Projected Savings
- It's Critical to Involve Process Owner and Local Champion throughout Project and to have an Effective Project Hand-off
- Build Checks and Balances in the data to Make it easier to Pinpoint discrepancies

Realization

Executing the Control Plan

The Board Operators, Utilities Supervisor, and Utilities Engineer have done an excellent job executing the control plan and made it possible to far exceed the final project projections through the first 8 months of realization.

Final Projections

1K Target - 6% Savings
2K Target - 15% Savings

***Project Savings
to Date \$474M
Expect to Exceed
\$600M***

